



GRAMEEN[®]
COMMUNICATIONS
humanizing technologies

REQUEST FOR QUOTATION

Lot-1

Request for Quotation for Selection of Bidder for Establishing Tier-III Data Centre Passive Infrastructure

“Civil Constructions (Brisk works, Construction-Generator Room & Data Center, Glass works, Fire Door, Interior Works, Raised Floor with SRG, Paint)”

December 7, 2025

Grameen Communications
Telecom Bhaban (Level - 7) 53/1 Box Nagar, Zoo Road, Mirpur, Dhaka-1216.

Disclaimer

This Request for Quotation (RFQ) is issued by Grameen Communications (GC) to provide bidders with information for preparing their proposals. The RFQ is not a contract, offer, or invitation, and the information herein is provided in good faith but is neither comprehensive nor independently verified. GC, its employees, officers, advisors, or consultants do not accept any liability for the accuracy, completeness, or reliability of the information and make no warranties or representations, express or implied.

The RFQ is intended solely to assist bidders and may be updated, revised, or amended at GC's discretion. Bidders are responsible for conducting their own investigations, analysis, and due diligence regarding the project, applicable regulations, and related matters. Statements, estimates, or forecasts contained in this RFQ are based on assumptions that may or may not prove accurate, and no reliance should be placed on them as guarantees or promises.

By participating in this RFQ, bidders acknowledge that GC accepts no liability for any loss or damage arising from the use of, or reliance on, the information provided.

Lot-1: Technical Specification, BOQ, Compliance, Technical and Financial Process

Table of Content: Lot-1

Lot-1: Technical Specification, BOQ, Compliance, Technical and Financial Process 3

1. Bidder’s Eligibility 4

2. Evaluation of Technical Bids..... 5

3. Evaluation of Financial Bids 6

 3.1 Summary of Costs:6

 3.2 Payment Milestone:.....6

4. Warranty with Service Support of the Product..... 8

5. Scope of Work..... 9

 5.1 Brief of the Scope of Work.....9

6. Technical Specification..... 10

1. Bidder's Eligibility

Sl.	Eligibility Criteria	Document Proof	Severity	Bidder response with relevant Proof of document
1.	The Bidder should be a legal entity and a registered company that have not been prohibited by Bangladeshi or international court(s) to enter contracts.	1. Certificate of Incorporation (in name change cases, copy of Certificate of Incorporation and all subsequent certificate of name change are to be provided) duly signed by the authorized signatory. 2. Updated Trade License 3. TIN and last year TAX return Certificate or Acknowledgement receipt 4. VAT Registration Certificate	Major	
2.	The Bidder should have at least 05 (Five) years' overall experience in civil Infrastructure.	General Experience Certificates of 05 Years of Civil works (Work Order/Work Completion Certificate) should be submit with this bid Documents	Major	
3.	The Bidder should submit Audited Financial report for the last three financial years	Audited Financial Statements or Report for the last three financial years	Major	
4.	Specific Experience on related data Center civil infrastructure work (if any)	Completion Certification must submit with the bid documents		
5.	The Bidder must have at least 2 (Two) Data Centre civil work experience in last 5 (Five) Years in any Government/ Non-Govt./Private organization.	Completion Certification must submit with the bid documents	Critical	
6.	Confirmation from the Bidder that there are no ongoing or settled cases of arbitration or legal dispute with any entity that will have an impact on the contract with GC	Bidder must submit the Self-undertaking duly signed by authorized representative with the bid documents	Critical	

2. Evaluation of Technical Bids

Technical Evaluation Criteria Table:

1	Compliance with the Technical Specification
1.1	Bidder must provide all products and technical documents as per compliance of Tier - III (Uptime Institute)
1.2	Bidder shall take responsibility if Tier III Certification is denied and Bidder will bear all cost to resolve observations and feedback that needs to be addressed for Certification re-evaluation. So, before selection of the product or brand, please chooses the standard product.
1.3	Bidder must provide all kinds of certification related document (i.e.; proper brochure, design etc.) to the concern team/Consultant
1.4	All critical and major items and features must be Complied with Technical reference and evidence should be submitted based on the compliance checklist
1.5	Bidder must write response in details in bidder response column in technical specifications checklist. Don't write only 'complied'.
1.6	Bidder shall be provided relevant answer and reference value to use instead of written compliance in technical compliance checklist.
1.7	Bidder shall be followed Raised floors and others standards (TIA/EIA)
1.8	Bidder shall provide details specification for all products, even if they are not included in the RFQ
1.9	Bidder shall provide all products and goods warranty and 24x7 services support as per Clause 4 after successful handover the project.
1.10	Bidder must work in coordination with everyone / stakeholder (Lot-1,2,3 & consultancy firm for DC certification) and obtain the necessary approvals from GC team and project consultant.
1.11	Bidder must be following the guidance of GC team and project consultant in each step.
2	Proposed Project Plan: The bidder should submit an overall project plan. The bidder should complete the project within 60 Days from the Contract signing date.
2.1	Solution Proposal should contain below information 1. Project Plan with GANTT Chart, delivery/ project execution plan /shipment plan. 2. Resource Deployment Plan 3.Problem escalation matrix 4.Problem escalation time
2.2	Bidder shall be provided the following documents during implementation period <ul style="list-style-type: none"> • Weekly progress report • Risk register • Issue log • Change request form • Design submission format

3. Evaluation of Financial Bids

1. The Financial Bids of only the technically qualified bidders will be eligible for financial evaluation.
2. Any conditional bid may lead to disqualification.
3. **Total Contract Value or Total Project Price** will consist of supply of Hardware Cost, Implementation & commissioning Cost, 24X7 support Cost for as per **Clause 4** within the warranty period with service support.
4. The bid price will include all taxes, VATs and levies and shall be in Bangladesh Taka.

3.1 Summary of Costs:

Sl.	Description	UoM	Qty.	Unit Price with TAX	Total Price
	Item Name: Civil Works and Others				
1.1	Structural work for Generator Placement				
1.2	Civil Works				
1.3	Raised Flooring System and Signal References Grid (SRG)				
1.4	Air Grommet				
1.5	Tools				
Total Price (Including TAX)					
VAT					
Grand Total					

Note:

- ✓ Bidder should submit the commercial offer including supply and installation.
- ✓ Bidder should submit price breakdown in each section

3.2 Payment Milestone:

Infrastructure supply & Implementation Payment Milestone:

1. Bill will be paid as per follows:

Supply and installation payments will be made in multiple milestones, with a 3% deduction as Earnest Money for the 3-year warranty period. Each milestone payment will be disbursed upon submission of an equivalent-value bank guarantee or post-dated cheque, along with the corresponding invoice. Bidder will claim 1% earnest money after completion of successfully completed the warranty period

- (i) On Contract Signing: 20% Advance after issuing the Work Order
 - (ii) On Delivery of Products: 25% of the Total Contract Price
 - (iii) On Completion of installation & PAT: 25% of the Total Contract Price
 - (iv) On Completion of FAT: 25% of the Total Contract Price
 - (v) Upon completion of six months of stable operation, 5% of the Total Contract Price will be released. Alternatively, the Contractor may receive this amount at the beginning by submitting a Bank Guarantee of the same value, with a validity of six months.
2. All payments should be A/C Payee cheque in favour of Company.
 3. After confirmation through PO and advance need at least 10 days for preparation.
 4. Any Changes and additional requirement will be changes separately and pre-approval is required for any additional expenses.
 6. Bank Guaranty: The Contractor must provide a Bank Guarantee (BG) of an equivalent amount when submitting the milestone-based invoice. The BG will be returned upon completion of the corresponding work.
 7. Liquidity Damange (LD); Mutual understanding by bothe parties.
 8. The final bill of the project shall be based at actual basis, subject to verification and approval by the client after completion of all deliverable.
 9. All payments will be made in Bangladeshi Taka (BDT) through account payee cheque as per agreed milestones and upon submission of proper invoices.

Taxes, Duties and VAT:

Tax & VAT deductible at source (if any) at the time of release of payments, shall be deducted at source as per then prevailing rates while making any payment.

Note:

- ✓ Partial/Part Delivery of the products is allowed, payment of that Partial/Part delivery products also allowed.
- ✓ If bidder is unable to support the client will impose penalty which will be decided during contract signing period.

4. Warranty with Service Support of the Product

Warranty with 24x7 service support after FAT First 3 Year

Sl .	Description	Warranty with 24x7 service support after FAT First 1 Year	Warranty with 24x7 service support after FAT First 3 Year
1.	Item Name: Civil Works and Others		
1.1	Structural work for Generator Placement		✓
1.2	Civil Works	✓	
1.3	Raised Flooring System and Signal References Grid (SRG)		✓
1.4	Air Grommet		✓
1.5	Tools		✓

5. Scope of Work

5.1 Brief of the Scope of Work

Sl.	Description	
1.	Item Name: Civil Works and Others	
	1.1	Structural work for Generator Placement
	1.2	Civil Works
	1.3	Raised Flooring System and Signal References Grid (SRG)
	1.4	Air Grommet
	1.5	Tools

6. Technical Specification

1. Item Name: Civil Works and others

1.1 Structural work for Generator Placement

Sl	Items	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number
A	Civil or steel structure work for Generator Room (at least 02 Hour Fire Resistance)					
1	Bidder must do Either Civil or Steel Structure Work as per requirements					
	Room Area	Room Size : L X W X H: 30' x 20' x 12' Bidder shall supply all kinds of wall ,roof,column ,beam etc .for preparing a Generator room .	Critical			
		Steel or Concrete and Brick work as per requirement				
		Provide Shade and relevant grill work				
		Auto Exhaust barrier				
		Please add all kinds of item if required more				
	Door	Fire Rated Door Double Leaf 2200 x 2400 mm (At least 02 Hour)	Critical			
	Base	Concrete Base with Vibration PAD for Generator placement	Critical			
	Trench	Trench cutting (if any for electrical cable routing)	Critical			
	Brick-works:	Brick-works: 5" brickwork with 1st class bricks in cement mortar (1:4) and making bond with connected walls in/c racking out joints, filling the intersects with mortar, cleaning and soaking the bricks at least for 24 hours before use and washing of sand & necessary scaffolding.	Critical			
Lintel Work	Lintel Work as specified As Per Design	Critical				
Plaster Works	Plaster Works	Critical				

RFQ for Selection of Bidder for Establishing GC Tier-III DC: Lot-1

Sl	Items	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number
	Tiles Work	Floor Tiles/skirting with tiles adhesive and making bond with connected the floor and wall in specified area.	Critical			
	Paintwork	vapour barrier paint (if any) Brand: Berger/Asian Paint	Critical			

1.2 Civil Works

Sl	Description	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number
B	Dismantling and Renovation for DC					
1	Dismantling and Renovation	Dismantling and fixing of existing brickwork, main wooden door, ceiling board, fixed glass, metal sheet (MS) & aluminum grill and other related work including removing of all debris as per direction, design and full satisfaction of the authority.	Critical			
		Dismantling of brick work & removal from site	Critical	Job	1	
		Dismantling of Wooden Doors & removal from site (If required)	Critical	Job	1	
		Dismantling of ceiling (Gypsum board) & fixing inside data center and Corridor area. (If required)	Critical	Job	1	
		Dismantling of fixed glass & removal from site (If required)	Critical	Job	1	
		Dismantling of AC Duct, Luaver, sprinkler, Hydrant system & aluminum grill removal from site (If required)	Major	Job	1	
		Bidder needs to perform additional works if required.	Major	Job	1	
C	Brick Wall and Plaster (Supply & Installation)					

RFQ for Selection of Bidder for Establishing GC Tier-III DC: Lot-1

Sl	Description	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number
1	Brick-works: 5"	Brick-works: 5" brickwork with 1st class bricks in cement mortar (1:4) and making bond with connected walls in/c racking out joints, filling the intersects with mortar, cleaning and soaking the bricks at least for 24 hours before use and washing of sand & necessary scaffolding.	Critical	Sft	3200	
	Lintel Work	Lintel Work as specified in glass & Wall area As Per Design	Critical	Rft	300	
	Plaster Works	Plaster Works	Critical	Sft	6400	
	Ramp	Ramp for Server Room (Size) (5'.0"X6'.0")	Critical	No's	2	
	Stair	Single Door - Double Foot Step Stair (as per requirement)	Critical	No's	5	
Double Door - Double Foot Step Stair (as per requirement)		Critical	No's	1		
D	Customized Tiles Work (Supply & Installation)					
1	Tiles Work	Floor Tiles/skirting with tiles adhesive and making bond with connected the floor and wall in specified area.	Critical	Sft	960	
E	Paintwork:	Epoxy (Supply & Installation)	Critical			
1	Paintwork	Brand: Berger/Asian Paint	Critical			
		Origin: To be mentioned by the bidder	Major			
		Epoxy paint on different layer with proper curing	Major	Sft	6500	
		Paintwork: Plastic (Supply & Installation)	Major			
		Brand: Berger/Asian Paint	Major			
		Origin: To be mentioned by the bidder	Major			
		Plastic paint on different layer with proper curing	Major	Sft	2500	
F	10 mm Glass Partition (Supply & Installation)					
1	Glass Partition	Brand: Renowned Brand as installed in Local Market	Major			
		Origin: Renowned country over the world	Major			

RFQ for Selection of Bidder for Establishing GC Tier-III DC: Lot-1

Sl	Description	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number
		Tempered Glass: Supplying of 10mm tempered Glass including fitting and fixing of Protector Bit Glass Partition work made with anodized 'Silver' color Aluminum/SS Protector Bit section, silicon gum & 10mm Tempered glass included edge polish, original bronze anodized star grade matching screw, etc. Complete in all respect as per design, drawing and direction.	Major	Sft	550	
		10 mm Tempered glass door Single leaf	Major	No's	2	
		(Size: 3'-4"X 7'-0"/As required)	Major			
		10mm Tempered glass door Double leaf	Major	No's	1	
		(Size: 2'6"X 7'+2'6"x7"/As required)	Major			
		Frosted Paper	Major	Lot	1	
		Using necessary material for air tied in the Glass area (like Door and others area)	Major	Lot	1	
G	Fire Rated Door-Single Leaf (At least 02 Hour)					
1	Fire Rated Door	Brand: Renowned Brand as installed in Local Market	Major			
		Origin: Renowned country over the world	Major			
		Fire Rated Single leaf Door: 4' x 7' (UL Listed)-4 No's	Major	No's	5	
		Fire Rated Single leaf Door: 3' x 7' (UL Listed)-1 No's				
		Test standard: Fire Door must be tested according to NFPA 80 Standard.	Major			
		Shutter materials: mild Steel, Two-hour fire resistivity.	Major			
		Door frame: 2 vertical Fire Resisting jamb and 1 Fire Resisting horizontal jamb made with single rabbet hollow steel channel frame should made of 2.3mm imported cold rolled mild steel sheet.	Major			
		Four SS hinges are used on each leaf screwed with frame. Panic bar should be built in a single leaf inside the door for easy to push the door.	Major			

RFQ for Selection of Bidder for Establishing GC Tier-III DC: Lot-1

Sl	Description	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number
		Vision panel: Default with automatic door closer.	Major			
			N/A			
H	False Ceiling- (Supply & Installation)					
1	False Ceiling	Brand: Renowned Brand as installed in Local Market	Major			
		Origin: Renowned country over the world	Major			
		Falls ceiling Works (If required):	Major	Lot	1	
		Fire Resistant Gypsum Board: Supplying fitting and fixing of 10 mm thick Gypsum Board false ceiling. Fixed over, powder quoted materials accessories.	Major			
I	Civil work for AC Outdoor (Supply & Installation)					
1	Civil work	Civil construction works according to Precision and Comfort air conditioner outdoor area	Major	Lot	1	
		All kinds of MS Grill work (Cutting & Fixing if any) as per site requirement	Major	Lot	1	
J	Interior Work (Supply & Installation)					
1	Interior Work	Bidder should provide interior work as per approved area and share a design before supply and installation	Major	Lot	1	
		Dry wall partition Double layer as per the approved area, and share a design before supply and installation	Major	Lot	1	
		Frosted paper for tempered glass partition area as per the requirement and design.	Major	Lot	1	
K	Instruction and other activities					
1	Instruction and other activities	Other installation Charge if required.	Major	Job	1	
		A sample for necessary item should be approved by GC before implementation.	Major	Job	1	
		The bidder should accommodate additional items, if required during the implementation period.	Major	Lot	1	

RFQ for Selection of Bidder for Establishing GC Tier-III DC: Lot-1

SI	Description	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number
		Bidder should provide as built design with details during the implementation and PAT period	Major	Job	1	
		Printed labeling enclosed each applicable item	Major	Lot	1	
		Bidder may require to conceal all holes and paint after completing the job, if required.	Major	Lot	1	
	BOM	Bidder should submit the details BOM	Critical			
K	Warranty & Service Support					
1	01 (One) Year from the date of PAT		Critical			

1.3 Raised Flooring System and Signal References Grid (SRG)

SI	Items	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number	
A	Solid Raised Floor (Calcium Sulphate) Supply & Installation						
1	Items	Raised Floor (Calcium Sulphate)	Critical				
	Brand	Renowned Brand as installed in Local Market	Critical				
	Model	To be mentioned by bidder	Critical				
	Country of Origin	Renowned country over the world	Critical				
	Country of Manufacture	Renowned country over the world	Critical				
	Qty	Solid Panel	Critical	Sft	1300		
	Technical Specification	Raised Floor Solid panel:					
		Specification: -					
HPL Decorated Panel		Critical					
Per Panel Load Capacity: To be mentioned by bidder		Critical					
	Panel Gross Weight: To be mentioned by bidder		Major				

RFQ for Selection of Bidder for Establishing GC Tier-III DC: Lot-1

SI	Items	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number
		Panel Inside: filled with Fiber-reinforced Calcium Sulphate	Critical			
		Breadth Size: 600mm x 600mm	Critical			
		Panel Thickness: Min. 35mm	Major			
		Finished Floor Height: FFH 450 mm ±10%	Critical			
		Concentrated load: To be mentioned by bidder	Major			
		Ultimate Load: To be mentioned by bidder	Major			
		Uniform distributed load: To be mentioned by bidder	Major			
		Systematically anti-static Electrostatic	Major			
		Pedestal, Stringer, fasteners and other materials will be in accordance to match for the above.	Critical			
		Systematically anti-static	Critical			
		Fire-proof, Water-proof & Damp-proof	Major			
		Easy to install, disassemble and Interchange	Major			
		Installation	Installation, testing commissioning with necessary material	Major	Sft	1300
B	Perforated Raised Floor					
2	Items	Perforated Panel	Critical			
	Brand	Same brand as Solid Tiles	Critical			
	Model	To be mentioned by bidder	Critical			
	Country of Origin	Renowned country over the world	Critical			
	Country of Manufacture	Renowned country over the world	Critical			
	Qty	Perforated Panel	Critical	Pcs	12	
	Technical Specification	Dimension: 600X600 mm Thickness: Depending on floor systems	Critical			
	Panel Material: Stainless Steel, conductive powder coated Perforation: Circular /Rectangle holes or Variety	Critical				

RFQ for Selection of Bidder for Establishing GC Tier-III DC: Lot-1

SI	Items	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number
		of perforation designs for free air flow				
		32% High Density Airflow Panel	Major			
		Ultimate load: To be mentioned by bidder	Major			
		Electrostatic: To be mentioned by bidder	Major			
		Floor panel meets NFPA 75, Resistance surface to floor in accordance with NFPA	Major			
Installation	Installation, testing commissioning with necessary material	Critical	Job	1		
C	Panel Lifter					
1	Items	Panel Lifter	Critical			
	Brand	Renowned Brand as installed in Local Market	Critical			
	Country of Origin	Renowned country over the world	Critical			
	Country of Manufacture	Renowned country over the world	Critical			
	Qty	02 Way	Critical	No's	3	
	Technical Specification	2-way panel lifter for lifting raised Floor panels, which is sufficient for the panels.	Critical Critical			
D	Signal References Grid Supply & Installation					
1	Items	Signal References Grid	Critical			
	Brand	Renowned Brand as installed in Local Market	Critical			
	Country of Origin	Renowned country over the world	Critical			
	Country of Manufacture	Renowned country over the world	Critical			
	Qty	Signal References Grid (SRG) the area of Raised floor area	Critical	Lot	1	
	Technical Specification	Features  Bidder has to meet the International Telecommunication standard & BICSI Standard for	Major			

RFQ for Selection of Bidder for Establishing GC Tier-III DC: Lot-1

SI	Items	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number
		earthing as per TGBB compliance.				
		Flat conductor/Cable, copper Size:15 x 2 mm (w x h) Flat conductor in coils with Copper Tape Saddle for flat conductor using 16Sft grid within Pedestal of Raised floor.	Critical			
		This SRG will cover the whole raised floor area i.e. Server Room, Power Room 1 & 2, MMR 1& 2 area	Major			
	Installation	Installation, testing commissioning with necessary materials.	Critical	Lot	1	
E	Instruction and other activities					
		Sample for necessary item should be approved by GC before implementation.	Critical	Job	1	
		The bidder should accommodate additional items if required during the implementation period.	Major	Lot	1	
1		The bidder should be responsible for cutting and fitting all kinds of necessary raised floor as per the design, based on site requirements	Critical	Job	1	
		The bidder should provide an as-built design with details during the implementation and PAT period	Critical	Job	1	
		Printed labelling is enclosed with each applicable item	Critical	Lot	1	
		The bidder may be required to conceal all holes and paint after completing the job, if required.	Major	Lot	1	
		BOM: Bidder should submit details BOM	Critical			
F	Warranty & Service Support					
1		03 (Three) Years from the date of PAT	Critical			

RFQ for Selection of Bidder for Establishing GC Tier-III DC: Lot-1

1.4 Air Grommet

SI	Items	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number	
A	Air Grommet supply & Installation						
1	Brand	Renowned Brand as installed in Local Market	Critical				
	Model	To be mentioned by bidder	Critical				
	Country of Origin	Renowned country over the world	Critical				
	Country of manufacture	Renowned country over the world	Critical				
	Qty	Air Grommet	Critical				
	Specification 	Divided section.	Major				
		Overlapping Brushes with double layer facilities.	Major				
		Size (inch): 6 x 4 or better size For Server Rack	Critical	No's	24		
		Size (inch): 12 x 4 / Customize size For Others	Critical	No's	14		
		Latch removable brush section.	Major				
		Installation facilities at the panel edge or within the panel.	Major				
		High Strength Flame Retardant ABS and quality Nylon 6 brush.	Major				
		Shape	Round or Rectangle	Major			
RoHS compliance	Material is RoHS compliant per European Directive 2002/95/EC on the Restriction of Hazardous	Major					

RFQ for Selection of Bidder for Establishing GC Tier-III DC: Lot-1

SI	Items	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number
		Substances (RoHS).				
	Installation	Installation, testing commissioning with necessary material	Critical	Lot	1	
B	Instruction and other activities					
1	Sample for necessary items should be approved by GC before implementation.		Critical			
	Bidder should accommodate additional items if required during the implementation period.		Major			
	BOM: Bidder should submit details BOM		Critical			
C	Warranty & Service Support					
1	03 (Three) Year from the date of PAT		Critical			

1.5 Tools

SI	Items	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number
A	Heavy Duty vacuum Machine					
1	Brand	Renowned Brand as installed in Local Market	Major			
	Model	To be mentioned by bidder	Major			
	Country of Origin	Renowned country over the world	Major			
	Qty	Heavy Duty vacuum Cleaner	Major	Set	1	
	Specification	Vacuum Cleaner	Major			
		Capacity: 100 Liter, 3 Motor Industrial Vacuum Capability	Major			

RFQ for Selection of Bidder for Establishing GC Tier-III DC: Lot-1

SI	Items	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number
		Voltage: 220V	Major			
		Power: To be mentioned by the bidder	Major			
		Input Power Cable: 3 Meter or approx. 10 Feet	Major			
		Frequency: 50HZ	Major			
		Airflow rate: 3.2MA/MIN	Major			
		Noise: To be mentioned by the bidder	Major			
		Weight: To be mentioned by the bidder	Major			
		Accessories: Plastic Suction Hose Assembly, Metal Tube AB, Round Brush, Advanced Floor Brush, Crevice Nozzle, Big Wiper Brush, Cloth filter (standard)	Major			
Warranty	03 Years	Major				
B	Hand Blower					
1	Brand	BOSCH or Equivalent	Major			
	Model	To be mentioned by bidder	Major			
	Country of Origin	Renowned country over the world	Major			
	Qty	Blower Kit with Dust Extraction	Major	Set	1	
	Specification	Input power 820 W or better	Major			
No load speed 0-16000 rpm or better		Major				

RFQ for Selection of Bidder for Establishing GC Tier-III DC: Lot-1

SI	Items	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number
		Weight: To be mentioned by bidder	Major			
	Warranty	03 Years	Major			
C	Heavy Duty Jumbo Hand Pallet Trolley					
	Brand	Renowned Brand as installed in Local Market	Major			
	Model	To be mentioned by bidder	Major			
	Country of Origin	Renowned country over the world	Major			
	Qty	Jumbo Hand Pallet Trolley	Major	Set	1	
	Specification 	Load Capacity: 500 KG	Major			
		Wheel: Four	Major			
		The floor is strong and durable,	Major			
		The rubber bumper surrounds to prevent shock.	Major			
		2 reinforced corrugated slabs sandwiched together,	Major			
		Strong, durable, can support more weight the floor plate is covered with an anti-slip rubber sheet, good quality, and durable.	Major			
		There is a rubber bumper around the edges.	Major			
		to prevent shock Powder spray paint, bake at high temperature	Major			

RFQ for Selection of Bidder for Establishing GC Tier-III DC: Lot-1

SI	Items	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number	
		to make the color last longer.					
		4 wheels, high-quality wheels from foreign countries, flexible even with full loads.	Major				
D	Tools						
1	Brand	Any Reputed Brand	Critical				
	Country of Origin	Renowned country over the world	Critical				
	Qty (Each set)	Multi Meter-1000A	Critical	Set-01			
	Specifications	Phase Sequence Meter		Critical	Set-01		
		Screw Driver		Critical	Set-01		
		Infrared Gun Temperature Thermometer		Critical	Set-01		
		Pliers		Critical	Set-01		
		Cutting Pliers		Critical	Set-01		
		nose plus		Critical	Set-01		
		Torch		Critical	Set-01		
		Cable Tracker for UTP		Critical	Set-01		
		Fiber Optic Digital Tester		Critical	Set-01		
Visual Fault Locator Fiber Optic Cable tester			Critical	Set-01			
Wrench and necessary tools		Critical	Set-01				
E	Instruction & Other Activities						
1	Sample/Image for necessary item should be approved by GC before implementation.		Critical				
	BOM: Bidder Should submit details BOM		Critical				

RFQ for Selection of Bidder for Establishing GC Tier-III DC: Lot-1

SI	Items	Required Technical Specification	Severity	UoM	Qty	Bidder's Response and reference document with page number
F	Warranty & Service Support					
1	03 (Three) Year from the date of PAT		Critical			